

Material & Equipment Summary

A. Cement Account (Bags)

Delivered (Site A, Week 7)	450 Bags
Delivered (Site B, Week 10)	500 Bags
Total Delivered	950 Bags
Used In Construction	909.0 Bags (Includes Reconciliation Adjustment Of 10.5 Bags)
Reported Missing / Stolen	36 Bags (Site A: 34, Site B: 2)
Spillage (Damaged)	1 Bag
Remaining At Store Close	4 Bags
Reconciliation Check	Delivered: 950 = Used + Missing + Spill + Remaining: 909 + 36 + 1 + 4 = 950 ✓ Balanced

B. Cement Usage Efficiency

Base Casting Total	1,012.5 M
Wall Casting Total	1,021.5 M
Average Cement Use Per Casting Day	~20–27 Bags/Day
Largest Single Day	44 Bags (Week 9, Site A – Wall Casting)
Smallest Day	1.5 Bags (Week 15, Curing)

C. Water Supply

Total Trips Delivered	514 Trips
Total Water Cost	514,000 Ngn (@ 1,000 Ngn/Trip)
Peak Week	Week 10 – 119 Trips (Base Casting Surge At Site B)

Typical Casting Day

9–22 Trips Depending On Volume Poured

D. Aggregate Materials (Trips)**Sharp Sand**

34 Trips (Fine Aggregate)

Granite

8 Trips (Coarse Aggregate)

Stone Base

9 Trips (Road Sub-Base, Site B)

Laterite

67 Trips (Road Embankment, Road Section)

Weekly Breakdown

Week 15 – 38 Trips, Week 16 – 25 Trips, Week 17 – 4 Trips

E. Reinforcement Steel (Rebar)**Delivered (Week 6, Site A)****Y8 (8mm Dia.)**

840 Pcs

Y10 (10mm Dia.)

402 Pcs

Y16 (16mm Dia.)

54 Pcs

Remaining At Close (Week 18, Main Store)**Y8**

92 Pcs → Used: 748 Pcs

Y10

25 Pcs → Used: 377 Pcs

Y16

2 Pcs → Used: 52 Pcs

Reinforcement Baskets Fabricated

86 Nos

Peak Fabrication

Week 7–8 (Used In Base Casting At Site A)

F. Equipment**Concrete Mixer :****Total Hours**

235 Hours

Operating Days	40 Casting Days Logged
Average Per Day	5.9 Hours/Day
Typical Range	3 – 7 Hours/Day

Concrete Vibrator :

Total Hours	161 Hours
Operating Days	40 Casting Days Logged
Average Per Day	4.0 Hours/Day
Typical Range	2 – 5 Hours/Day
Mixer-To-Vibrator Ratio	1.46 : 1 (Mixer Runs ~46% Longer Per Session)