

Activity & Material Summary

Project Duration 27 January 2026 — 30 April 2026

Active Weeks W5 – W18 (14 Weeks)

Week	Excavation (New) M	Excavation Repair M	Base Casting M	Wall Casting M	Water Trips	Labour Cost Ngn
W5	809.4	0	0	0	0	91000
W6	169.5	69	0	0	0	25000
W7	0	299	0	0	0	30500
W8	0	40	354	64	77	110000
W9	0	284.5	113	301.8	100	94000
W10	20.4	192	332	183	119	116000
W11	13	39.5	186.1	206.7	102	100000
W12	0	0	0	47.9	21	24000
W13	0	0	0	101.5	28	28000
W14	0	12	27.4	110.6	59	68000
W15	0	0	0	6	5	18000
W16	0	0	0	0	0	28000
W17	0	0	0	0	0	12000
W18	0	0	0	0	3	0
Total	1012.3	936	1012.5	1021.5	514	744500

Key Milestones

First Excavation	27 January 2026 (Site A)
First Concrete Base Pour	16 February 2026 (Site A, Week 8)
First Wall Cast	19 February 2026 (Site A, Week 8)
Peak Weekly Base Cast	354 M (Week 8, Site A)
Peak Weekly Wall Cast	301.8 M (Week 9, Site A)
Peak Daily Base Cast	120 M (6 March 2026, Site B)
Peak Daily Wall Cast	80 M (28 February 2026, Site A)
Project Close-Out	30-Apr-26

Locations Used

Site A	Drain Construction – Primary Site For Weeks 5–9
Site B	Drain Construction – Primary Site For Weeks 10–18
Road Section	Laterite Fill, Stone Base – Weeks 15–17
Main Store	Material Inventory – Final Week