

PROJECT INFORMATION

Project Name	Road Drainage Construction Project
Project Status	Completed
Project Location	Borno State, Nigeria
Project Duration	27 January 2026 – 30 April 2026
Active Period	Approximately 14 Weeks
Project Sites	• Site A (Approx. 200 m) • Site B (Approx. 300 m)
Total Project Length	Approximately 500 m Drainage Corridor
Total Verified Log Records	348 Records
Site Role	Construction Data Reporting, Inventory Control & Site Operations Support
Workflow	Material Store Management → Documentation → Data Recording → Reporting → Analysis
Primary Functions	• Construction Activity Tracking and Reporting • Material and Inventory Monitoring • Equipment Utilisation Recording and Analysis • Labour and Cost Tracking • KPI Development and Performance Reporting • Project Documentation and Record Management • Material Reconciliation and Inventory Verification • Progress Monitoring and Operational Reporting

Project Description

This project involved the construction of reinforced concrete road drainage systems across two construction sections identified as Site A and Site B. The work included excavation, drainage repairs, reinforcement fabrication, concrete base casting, wall casting, water supply operations, material management, equipment utilisation tracking, labour monitoring, cost tracking, inventory reconciliation, and project reporting.

My Responsibilities

- Recorded and maintained daily construction activity records
- Tracked material deliveries, consumption, losses, and balances
- Managed cement and reinforcement inventory records
- Prepared and monitored material requisitions and site documentation
- Logged equipment utilisation and operational performance
- Recorded labour costs and construction activities
- Produced weekly progress summaries and operational reports
- Conducted material reconciliation and inventory verification
- Generated KPI summaries, cost reports, and performance analyses
- Supported engineers and site supervisors with project information, documentation, and reporting requirements

Communication Method	All reporting, coordination, and documentation activities were performed primarily through written communication, spreadsheets, digital records, and structured reporting systems.
Excavation (New)	1,012.3 m
Excavation Repair	936.0 m
Total Excavation Works	1,948.3 m
Base Casting	1,012.5 m
Wall Casting	1,021.5 m
Total Concrete Casting	2,034.0 m
Water Supply	514 Trips
Cement Delivered	950 Bags
Cement Used	909 Bags
Cement Missing/Stolen	36 Bags
Cement Spillage	1 Bag
Cement Remaining	4 Bags
Reinforcement Baskets	86 Nos
Concrete Mixer Hours	235 Hours
Concrete Vibrator Hours	161 Hours
Sharp Sand	34 Trips
Granite	8 Trips
Laterite	67 Trips
Stone Base	9 Trips
Labour Cost	₦744,500
Excavation Cost	₦1,701,120

Base Casting Cost	₦506,250
Wall Casting Cost	₦1,021,500
Water Supply Cost	₦514,000
Total Project Cost	₦4,487,370
Cost Distribution - Site A	₦2,172,520 (48.4%)
Cost Distribution - Site B	₦2,274,850 (50.7%)
Cost Distribution - Road Section	₦40,000 (0.9%)
Cement Reconciliation	950 Delivered = 909 Used + 36 Missing/Stolen + 1 Spillage + 4 Remaining → Fully Balanced
Reinforcement Reconciliation - Y8	840 Delivered → 748 Used → 92 Remaining
Reinforcement Reconciliation - Y10	402 Delivered → 377 Used → 25 Remaining
Reinforcement Reconciliation - Y16	54 Delivered → 52 Used → 2 Remaining
Data Verification	All project records were verified against activity logs, material summaries, cost reports, KPI reports, inventory records, and portfolio documentation.