

Key Performance Indicators (KPIs)

KPI	Result
Total Excavation (New + Repair)	1,948.3 m
Site A Excavation	1,166.3 m
Site B Excavation	782.0 m
Total Base Casting	1,012.5 m
Total Wall Casting	1,021.5 m
Total Concrete Casting	2,034.0 m
Peak Base Casting (Single Day)	120.0 m (6 March 2026, Site B)
Peak Wall Casting (Single Day)	80.0 m (28 February 2026, Site A)
Average Base Casting Per Day	25.3 m/day
Average Wall Casting Per Day	25.5 m/day
Reinforcement Baskets Produced	86 Nos
Cement Delivery vs Usage	95.7% (909 of 950 Bags Used)
Cement Loss Rate	3.9% (37 of 950 Bags)
Cement Remaining at Close-Out	0.4% (4 of 950 Bags)
Average Cement Per Casting Day	22.7 Bags/Day
Water Trips Per Casting Day	12.9 Trips/Day
Sharp Sand Delivered	34 Trips
Granite Delivered	8 Trips
Laterite Fill Delivered	67 Trips
Stone Base Delivered	9 Trips
Concrete Mixer Hours	235 Hours
Concrete Vibrator Hours	161 Hours
Mixer Operating Days	40 Days
Vibrator Operating Days	40 Days
Average Mixer Hours Per Day	5.9 Hours/Day
Average Vibrator Hours Per Day	4.0 Hours/Day
Mixer-to-Vibrator Ratio	1.46 : 1
Total Project Cost	₦4,487,370
Labour Cost	₦744,500

Excavation Cost	₦1,701,120
Base Casting Cost	₦506,250
Wall Casting Cost	₦1,021,500
Water Supply Cost	₦514,000
Cost Per Metre Excavated	₦873/m
Base Casting Unit Cost	₦500/m
Wall Casting Unit Cost	₦1,000/m
Labour as % of Total Cost	16.60%
Excavation as % of Total Cost	37.90%
Casting as % of Total Cost	34.10%
Water Supply as % of Total Cost	11.50%
Site A Cost	₦2,172,520 (48.4%)
Site B Cost	₦2,274,850 (50.7%)
Road Section Cost	₦40,000 (0.9%)
Average Weekly Expenditure	₦320,527
Peak Week Expenditure	₦809,720 (Week 5)
Lowest Week Expenditure	₦3,000 (Week 18)
Labour Payment Records	61 Entries
Total Labour Paid	₦744,500
Average Labour Per Payment	₦12,205
Highest Daily Labour Payment	₦20,000
Lowest Daily Labour Payment	₦2,000
Typical Casting-Day Labour Cost	₦14,000–₦18,000
Y8 Utilisation Rate	89.0% (748 of 840 Used)
Y10 Utilisation Rate	93.8% (377 of 402 Used)
Y16 Utilisation Rate	96.3% (52 of 54 Used)
Cement Utilisation Rate	95.7% (909 of 950 Used)
Cement Loss Rate	3.9% (37 of 950)
Inventory Accuracy at Close-Out	Fully Balanced
Cement Reconciliation	950 = 909 + 36 + 1 + 4
Project Start Date	27-Jan-26
Project Close-Out Date	30-Apr-26
Reporting Duration	14 Weeks
Active Construction Period	W5 – W18

Working Pattern
Road Works Phase
Project Status

7-Day Work Schedule
Weeks 15–17
Completed